Cm II 53-10

App F IX 4

Previous References

1954 55 (Cm)

File No 69 54

Serial Nos 12, 13, 18, 19, 20, 21

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos S.X

P-48 / E

Part B for June

SUBJECT

The Construction of Municipal Shop Building Near Durga Hotel, Davangere

VD 01425—GPB—25 000—10 9 1952

L 2774-74 / Cm 69 54-21 13 6 55

The Municipal Commr Davangere city
Municipality (Through the DDA)

" C E

" C S A D

Sanctions

Construction of municipal shop building near Durga Mandir
Co Bangalore city Revised estimate for Rs 12,350/-
[App F 1/1 2

General and Revenue Secretariat

File No 946/M0 of 1983-84

WD 02201—GPB—10 000—7 1 53

Serial No

Proc

The Commissioner, Dep. city mcpl
no M1 P R. 7/53 Dt 29 5 53
forwards for sanction a revised
estimate for Rs 12,350/ for the above
work

The estimate was originally
sanctioned for Rs 4 800/ by the
municipal Council The only tender
of Sri Balakrishna Naidu was also
accepted by the Council on 23 11 50
and the work was entrusted to him

2) There has been a Radical
change in the design of the shop building
and much deviation as many items
of work The original proposal was
for constructing the ground floor only
Later first floor has been added
Even the Municipal Engineer is
stated to be unable to explain at
whose instance and under what
authority these changes were
made The position appears to
be rather strange At least the
Contractor could have been required
from whom he has instructions for
the subsequent alterations and additions
made.

NOTE—Contn Sheet

Construction of MI Shop building near Durga Hotel - Davangere City - Revised estimate for Rs 12350/-

File No 2, 946/ml of 1953-54.

General and Revenue Secretariat

Serial No

There is a case in which an Assistant Engineer or other Subordinate Officer in charge of the work has executed completely at variance with the Sanctioned Estimate. The work was reported by the Assistant Sub-overseer Sri Siddappa

3) If it be seen from the Overseers Report that the work has been completed the modified Estimate now sent for Sanction is based on the actuals. The ml dr has opposed the estimate after inspecting the work. The Estimate requires Scrutiny by the Chief Engineer before it is Sanctioned

4) Submitted for orders

Sd/- 21/5/53.

5. The Contractor should have known that he must carry out the work according to the estimate given to him & that for ordering any further Constructions, there must be Sanction of competent authorities for orders whether the explanation of the concerned officers & the Subordinates & the Contractor has to be called for or whether the estimate may be sent to the C E for Scrutiny

Secy (Dev)

Sd/- 26/5

SECRETARY TO GOVT 26 MAY 1953 P W D DEPARTMENT

Constn chart of RL Shop building near Durga Hotel Davangere City - Revised estimate for Rs 12 3 501

App F III—2]

General and Revenue Secretariat | File No 946/2nd of 195 3

Serial No

6 Get the further enclosures first

Sd/- 30/5-

DA

7 Subd with a draft for consideration

8 Issue

DA 5/6

Sd/- 8/6

No Lo 3270/53-54 CR 11-53-13 dt 13 6 53 to the Commissioner, City Municipality, Davangere — Cases for further information

8/ This file was found mixed in file no 261/3510 Have seperated this file Issue a Do Reminder to the Comr to obtain the explanations immediately & submit them within 8 days positively

DA 16/6

Subd 1 has been linked to the other file for reference

9/10

3/9

9 Subd with a draft Do

10) Issue

DA 9/10

Sd/- 12/10/53

To

The Municipal Commissioner, Davangere city

L 8765/W 21 10 53

Do Reminder issued

DA

Note —Contn Sheet

Condemnation of municipal shop building near Durga Hotel, Dabaneges

To

File No 946/4635/mk of 195

General and Revenue Secretariat

Serial No

To

The Dist Court Dabanegere Municipality

Order No H-C 109/5354 dt 28-10-52

forwards the explanations Concerned

---

11) The municipal Commissioner Dabanegere has forwarded the explanations of the ex-and Commissioner, Ex-municipal Engineers and the Contractors of the building He further stated that the explanation of Sri D Lodappa, overseer who was in charge of municipal Engineer from 3-12-51 to 15-3-52 is necessary and it will be forwarded soon after he is received Accordingly further Report will be awaited

Dy 16/12

12) As the work is said to have been completed and as the H'ble Court have also appointed the work, the estimate will be got scrutinised by the Chief Engineer While passing orders Conduct of the officers in this respect will be examined

Secy Dy 19/12

13) Yes

Secy Dy 25/12

WD 01404—GLB—40 000—18 10 2

Mysore Government
Secretariat

Construction of a Shed building near Dugo Hotel Davanagere — revised Estimate

[App F III 2

4635/ork File No of 195

WD 03547—CPB—40 000—14 8 53

1329

RB-71-21

4-1-54

CE

29/12/53

30 12 53

21/54

Serial No	
14)	Forwarded unofficially to the Chief Engineer in Mysore Block, for favours of scrutiny of the estimate and remarks Lr. No. L-222 Dt. 26 12 53 Hammenhopp for Secy to Govt Ldg Tpl Deptt 26/12
	U O No 10238 /RB-53-54 dated, 13/15 3-54.
15)	Retransmitted The revised estimate has been scrutinised and corrected to Rs 12,150/- with reference to original sanctioned estimate and Schedule rates of Davangere Division
16)	In respect of non-tendered items, the following observations are made - (1) As opined by the Municipal Engineer, Davangere, there is thorough deviation in the design of the building involving changes and extra items (2) Addition of first floor with ornamental parapet (new item) (3) Latrine in Ground floor (new) (4) Providing Electric fittings (5) -do- Sanitary fittings (6) Miscellaneous and unforeseen (extra) Item No 11 to 18 and 25 to 30 are all new items
17)	Item No 7,8,9,15 & 16 are both non-tendered and non-scheduled ones Data are not furnished in support of the rates for these items
18)	For the R C C roofing under item No 13, a rate of Rs 265/- per sqr is provided The rate is too high and the necessity for 8" thick roof slab is not clear

NOTE-Contn Sheet

p t o

Construction of a Municipal Office building near Durga Hotel, Davanagere

4635
File No ML 6 Construction of a MC Office buildings near Durga Hotel Revised estimate of 195

Mysore Government Secretariat

Serial No

is not clear

1) On scrutiny, the rate per running foot of parapet wall is reduced from Rs 4-8-0 to Rs 3-8-0

2) For all the Lump-sum provisions made under item No 24 to 29 — Data sheets may be got approved before execution of work 11 A 910

K S Gangadhara
(K.S GANGADHARA) 13 3 54
Chief Engineer of Mysore

Secretary to Government,
L S G & Planning Deptts.,
Bangalore

IS/12-3-54 2) The revised estimate for Rs 12350/- has been corrected to Rs 12150/- by the CE The original sanctioned estimate was only for Rs 4800/ The MC has subsequently resolved that for which is requested to accord sanction to the revised estimate for Rs 12350/- after a spot inspection since the work is already executed Kindly refer to the MC's letter dt 23rd Oct 58 stating that the Officers who are responsible for the lapses departmental action is being taken against them In the present circumstances since the work is to be executed perhaps a revised estimate corrected by the CE may perhaps be sanctioned as desired by the MC

RS 17/3

2) Forwarded respectfully to the Chief Engineer in Bangalore The work is already completed, as seen from the records Hence it may kindly be made clear whether Data Sheets have to be obtained & sent to you for further remarks before Sanctioning the estimate

Accountant
Surveyor Gr I
29/3

23/3

E O No L-3/13
Dt 30 3 54

D B No 12
3 4 54 (1888)
Rs 100/14
31 3 54
Br IV

31/3

4635-/ML
Constn. of a ML Shop Gulbarga near
Durga Hotel Davangere 7

U O file No L 313 dated 30-3-1954, from the Secretary to Government, L S G Department regarding construction of a Municipal Shop building near Durga Hotel in Davangere City

---

U O No 647 /RB-54-55 dated, 19/20 4-54
Encl 1 no file

23) The details may be worked out with reference to the minimum current schedule rates of Davangere Division, for all the Lumpsum provisions and the bills paid accordingly

24) As the work is stated to have been completed, Data sheets for all the non-tendered and non-scheduled items may not be necessary now

Secretary to Government,
L S G & Planning Departments,
Bangalore

(H C K BHATTA)
Deputy Chief Engineer

20 APR 1954

IS/17-4-54

25) on the lines suggested in CE's U.O. notes a draft letter is put up for approval.

26) Issue

Issued in L 1620 dt 13/5/54

Calls for the Revised estimate

Re A—L— Municipal Shop building near Durga Hotel Davangere

4635, 2774/111

Construction of a Municipal Shop building near Durga Hotel Davangere —

From

The CM Comm Davangere dtg. 7/11/54

Hr 103/53-54 Dt 5/7/54

Furnishing revised estimate after fulfilling the omissions observed by the Chief Engineer

27) The CM Comm has now forwarded a revised estimate for Rs 11,211-3-6 Dt for Construction of a Municipal Shop building near Durga Hotel Davangere after attending to the observations made by the Chief Engineer

28) It is for orders whether the revised estimate may be got scrutinized by the Chief Engineer or Rdmms he may be accorded to the details of the estimate as at present Rates estimate have been taken out for the reference to the Rdmms Current Schedule Rates of Davangere Division & Not as lumpsum provision is made in the revised estimate

DC

17/7 19/7 29 Forwarded to the Chief Engineer in Mysore Block for favour of scrutiny & the estimate early return

for secy to Govt Local Deptt

231

(615)

RD 3755

30-7-54

Dir No L-117

Dt 26 7 54

Dirno 254

Dt 2/8/54

Rr IV

Ee

27/7/54

SM PWD R Supdt SM R Supdt SM Bdg Supdt OM

Dt 30/7/54

4055 (Contd) 2774/III 9

Construction of a Pharmacy Shop building near Durga Hotel Davangere

U O No 5616 /RB-54-55 Dated, 3/9/54
Encl nil

Retransmitted

30) The estimate is scrutinised for Rs 11,140/- with reference to approved schedule rates of Davangere Division, for the years 1951, 52 and 53 along with the Data sheets furnished in respect of non-tendered items of works

A The necessity for 8" thick R C C roofing, is not made clear The specification in the tender form does not specify the thickness but simply reads as "R C C roofing including verandah" @ Rs 200/- per square

Secretary to Government,
L.S G Department, BANGALORE

Secretariate
(H C K BHATTA)
Deputy Chief Engineer.

IS/31-8-54

31) The estimate as scrutinised by the Dy Chief Engineer appears for Rs 11.140/- for Construction of Shop building near Durga Hotel Davangere may perhaps be approved

DS 6/9 Sec'y 6/9

32) 7/9

33) A Should this point be not pursued further ?

12/9

2774/111

10 Construction of a Municipal Shop building near Durga Hotel, Davangere

Resolved

34) The Chief Engineer (Projects) has scrutinised and corrected the estimate to Rs 11,140/- with reference to approved Schedule Rates and available data.

The portion marked A by the D-S-S is as an observation made by the Chief Engineer after scrutiny of the estimate - for orders whether the portion marked A may be pursued even after the estimate has been scrutinised with the available data or may be observed by a separate letter after the sanction is accorded to the estimate - ~~Orders were sought for Responsibility for later procedure~~ (Refer 33 supra)

DS
16/9

Received 16/9

35) Resolved with a draft letter (as per annexure-J to the Agenda) for approval

DS
21/9

36) Issue

11
22/9

Sd/-
20/9

Sd/- M Aruna Davangere Adj-Mtg

L75157 P17-65-54-13 dt 29.8.54

Calls for certain particulars

Sd/- B
4/10

5919, 121

Construction of Municipal Shop Building near Durga Hotel Davangere

Mysore Government Secretariat | The No of 195 | [App F III 2

12

Serial No	
	From The Pl Comm Davangere C/y Pl/y H.C 109/Elec-55-D/1-4-55 Forwards the revised estimate of Rs 10 986 for Construction of Municipal Shop Building near Durga Hotel Davangere after effecting necessary Corrections in the estimate.
43	The Municipal Comm has again forwarded the revised estimate after effecting necessary entries in the estimate
(44)	Returned, with reference to paras 40 & 41 supra if approved, the Chief Engineer may be requested to scrutinise the estimate 95 16/4 16/4 Memo no L 15 (105) Rs 6700 20/4 D/ 18-4-55
45	Forwarded (Undisturbed) to the Chief Engineer of Mysore Bangalore for favour of scrutiny of the estimate and early return Bangalore Date 4-55 for Secretary to Govt of Edn Hlth & Deptt

G 56
23-4-55

Supdt
23-4/Ex Br IV
24/4

NOTE — Contn sheet

Dy
21-4-55
23/4/55

Cable Office building near Durga Hotel Davangere

5919/A , 121/19

1) Construction of Municipal Shop Buildings near Durga Hotel Davangere

U.O.No 10176 /RB.54-55 Dated. 7th January 1955

Encl 1 no file

Retransmitted



40) Designs have to be economical. Just because a slab 8" thick is put in, it cannot be approved. This, higher thickness has increased the cost. There was no need for this extra thickness.



Full details have to be furnished which may be called for. It is necessary to know whether this change was authorised.

Since a thickness of 8" is put in, the rate at the most that could be passed will be Rs 235/- per square, to compensate for this higher thickness.

Secretary to Government
Local Self Government
Department, Bangalore
T.K 6.1 55

CKrishnaswamy
(C S KRISHNASWAMY) 6/55
Deputy Chief Engineer (I.c.)

8/6/55

41) The Remarks of the Dy Chief Engineer are for perusal Submitted with a draft letter calling for above particulars for approval

42) Dsgnr 8/1

DC 10/Mes II/1 Do

The M Comm Davangere C/o DYCS
L 13050/C17 69-54-58 dt 27/1/55
Calls for explanation

Cancelled please

S 919, 121

Construction of Municipal Shop Building near Durga Hotel Davangere

Mysore Government Secretariat | The No of 195 | [App F III 2

12

Serial No	
	From
	The Mpl Comm Davangere C/f Mlg
	H C 109/Secs 55 Dt 1-4-55
	Forwards the Revised estimate
	of Rs 10,906 for Construction of
	Municipal Shop Building near
	Durga Hotel Davangere after
	effecting necessary Corrections in the
	estimate
43)	The Municipal Comm has again forwarded
	the Revised estimate after effecting
	necessary entries in the estimate
44)	Returned first to Rly to paras 40 & 41 Supra
	If approved, the Chief Engineer will be
	requested to scrutinise the estimate
	95 16/4 16/4
	Memo no L 15
	(105) RB 670 20/4 Dt 18-4-55
45)	Forwarded unofficially to the Chief
	Engineer of Mysore Bangalore for favour
	of scrutiny of the estimate and at
	early return
	Bangalore
	Dated 4-55
	for Secretary to Govt
	of Edn & Rly Depts

JG 56 23-4-55

SW PRR Secy 23/4/55 RB 20/4

NOTE — Comm sheet

DS 21-4-55

M 23/4/55 sd/- M 23/4/55

Shop building near Durga Hotel Davangere

5919/M , 121/M

1) Construction of Municipal Shop Buildings near Durga Hotel Davangere

U.O.No 10176 /RB.54-55 Dated. 7th January 1955
Encl 1 no file

Retransmitted

40) Designs have to be economical. Just because a slab 8" thick is put in, it cannot be approved. This, higher thickness has increased the cost There was no need for this extra thickness.

Full details have to be furnished which may be called for. It is necessary to know whether this change was authorised.

Since a thickness of 8" is put in, the rate at the most, that could be passed for will be Rs 235/- per square, to compensate for this higher thickness.

Secretary to Government
Local Self Government
Department, Bangalore
T K 6.1 55

(Krishnaswamy 6/55
(C S KRISHNASWAMY)
Deputy Chief Engineer (I c.)

8/6/55

41) The Remarks of the Dy Chief Engineer are for perusal Submitted with a draft letter calling for above particulars for approval

42) Dsgn 8/1

DC 10/Mes II/1

To
The M Comm Davangere Alg-Dtg
L 13050/C17 69-56-G Dt 27/55
Calls for explanation

Encl Rep please

5919, 121

Construction of Municipal Shop Building near Durga Hotel Davangere

Mysore Government Secretariat | The Rest of 195 | [App F III 2

12

Serial No	
	From The Pl. Comm Davangere C/y: Plly: H.C. 103/Sec-55-D/ 1 4 55 Forwards the Revised Estimate of Rs 10-966 for Construction of Municipal Shop Building near Durga Hotel Davangere after effecting necessary Corrections in the Estimate.
43	The Municipal Comm has again forwarded the Revised Estimate after effecting necessary Entries in the Estimate
44	Returned first to Rey to paras 40 & 41 Supra if approved, the Chief Engineer may be requested to scrutinise the Estimate 95 16/4 16/4 Memo no 2 15 (105) RB 6-20 20/4 D/ 18-4 55
45	Forwarded Confidentially to the Chief Engineer of Mysore Bangalore for favour of scrutiny of the estimate and early return Bangalore Dated 4 55 for Secretary to Govt. Dy Edn Secy Deptt

DG 56 23-4-55

SW PRR Secy 23-4/Ex Bor IV 4/20 4

NOTE — Contn sheet

DS 21 4 55

M 23/4/55 sd/- M 23/4/55

Ass R.C.C. building near Durga Hotel Davangere

12/1/11,

Construction of Municipal Bldg Building near Durga Hotel Davangere

14 File No of 195 Mysore Government Secretariat

U O No 1546 /RB 55-56 Dated 16th May 1955 Serial No

Encl 1 no file with the 3rd etc 17

Retransmitted.

46) The estimate is scrutinised for Rs 10,960/- admitting a rate of Rs.235/- per square of 8" thick R C.C roofing

Secretary to Government,
Education & L S G Departments
Bangalore
TK 11 5 55

R Madhavan 11/5
(R. MADHAVAN)
Deputy Chief Engineer
& 11.5.55

17 MAY 955
GOVERNMENT OF MYSORE

47) The estimate for Rs 10,960/- as scrutinised by the Deputy Chief Engineer for Construction of Municipal Bldg Building near Durga Hotel Davangere may be approved

19/5/55 19/5

48) There are two points for consideration in this case The first is approving the rate for R C C Roofing the C-E who was all the while saying that 8" thick R C C Roof was unnecessary, that this has increased the cost, that there was no need for extra thickness, has ultimately allowed the rate of Rs 235/- per Square as against the estimated rate of Rs 200 per Sq which was accepted by the

W D 07074—GPP—80 000—5 10 54

Contractor for orders whether Rs 200/- per sqyrare may be ~~sanctioned~~ sanctioned or whether Rs 235/- per square may be sanctioned

49) The second point is about the explanations of the officers who were responsible for having increased the work without sanctioned of competent authorities. The explanations of the officers were obtained. Sr. Vazeer Ahmad the then Com-z states that the ~~work~~ contractor had no business to do more than the estimated work. Sri Ramanuja Iyengar and Sri Parathasarathy Assistant Engineers state that they were not responsible for extra work Ultimately it is seen that Sri [illegible] Subovenseer who seems to have been responsible However Sri Vazeer Ahmad is reduced by two grads Sri Ramanuja Iyenga is reduced by one grade the latter retired also thereafter

Construction of RC Shop building near Durgadevi Damargee

12/11/55

12

no further action seems to be necessary against these officers

50) With regard to Sri Siddappa Amal orders have not been passed ~~Hence~~ There is a separate file pertaining to him

51) The estimate may be sanctioned for Rs 10,960/—



21/5

Secy (Dev Dept)



52) Rec note may be allowed only at Rs 200/- a Square Which have been accepted by the Contractor

53) The estimate may be sd Subject to this Condition



27/5/55

Minister (PHC)

54) 27-5-55

27 5 55

55) Submitted with a draft G.O for approval

Issued

27/5 Mem 5/6

121/M1

17

The Municipal Commissioner Dewangere
city Municipality (via the post)

" C P

" C S →)

L2774- 6/cm 69 SH - 21
13 6 55

Sanctioning

13/6 B.

CM 11-53-101

DAVANGERE CITY MUNICIPALITY

GENERAL & REVENUE SECRETA
946
8 MAY 1953
IRANUH

No. MI PR 7/53-54

Encl

From

Municipal Offices
DAVANGERE

Date 4th May, 1953

RECEIPT
-6 MAY 1953
DEPARTMENT
615

The Municipal Commissioner,
City Municipality,
DAVANAGERE

TO

The Secretary to Government,
Local Self Government and Planning Departments,
BANGALORE

Sir,

Subject - Construction of Municipal Shop Building near Durga Hotel at the junction of Mandipet Road in IV Ward Davanagere City sanction of the revised estimate for Rs 12,350/- received from the Municipal Engineer in this behalf

-- o --

In forwarding herewith the entire file of correspondences received from the Municipal Engineer, on the above subject ending with his report No D H O 385/ 21-2-52 I have the honour to state as follows -

The construction of a shop building at the junction road of Mandipet and Binny Road opposite to Durga Hotel in Davanagere City at an estimated cost of Rs 4,800/- was first sanctioned by the Municipal Council in their resolution No 44 dated 20/21 Sept 1950 The only tender of Sri Balakrishnamadaliar Contractor received for the work was accepted by the Council in their resolution No 27 dated 23-11-50. During execution of work, additional portions were reported to have been executed The Municipal Engineer having furnished a revised estimate for Rs 12,350/- together with his report dated 22-2-53 (accompanying the said revised esimate) together with the comparative statement in respect of this work, the subject was placed before the Council at their meeting held on 8-4-1952 together with the note of the Municipal Commissioner furnished thereon The Municipal Council after spot inspection and perusing the notes of the Municipal Commissioner resolved that Government be requested to accord their administrative sanction to the revised estimate amounting to Rs 12350/- A copy of the resolution is herein enclosed for kind reference The cost

of this work will be met from the provision of Rs 3,84,000/- made under the head D1 Public Works in the current years Budget.

I request that the sanction of Government may kindly obtained to the revised estimate of Rs 12,250/- and communicated to me

The connected records as per pherist accompany

FORWARDED

K Neddaveerappa)
PRESIDENT,
CITY MUNICIPAL COUNCIL,
DAVANAGERE

Yours faithfully,

(K Narasimhaiengar)
MUNICIPAL COMMISSIONER,
DAVANAGERE CITY MUNICIPALITY

HSK RAO/

No 6/8 & 53.

3) The comr's note to count memo of 28 3 53

13) Town Plan

4) Revised estimate for Rs 12350/- -- 5 pages

5) Municipal Engineers report of 20-2-53

6) Draft proposal Wall - - - - 4 pages

7) comparative statement - - - - 1

8) Statement of income and expenditure - - - 2

13

Submitted for approval

4/3/53

9 Town Plan 1

10) Specification &c of 4800/- 4 pages

11) Bye laws — 1

12) Public & Subscribers meeting 1

13) Tender & — do — 1

14) Tender & Tabular form 1

20

Town Plan 4/3/53 Approved

4

Extract of Proceedings of the Special General Meeting of the Davana-gere City Municipal Council held on 8th April 1953 Wednesday at 4-00 P.M. in the Council Hall of the City Municipal Office:

Present:- Sri. Iyyanahally Doddaveerarpa, President.

Subject:-	Resolution:-
Sanctioning the Revised Estimate for Rs 12,350/- for construction of a shop Building at the Junction of Mandipet and Binny Company Road Opposite to - Durga Hotel	The notes furnished by the Muni-cipal Commissioner are perused Resolved that Government be re--quested to accord their admini--strative sanction to the revised estimate amounting to Rs 12,350/-

-- o --

Sd/- I Doddaveerappa,
PRESIDETN

"Copy"

K Narasimhaiengar
(K Narasimhaiengar)
MUNICIPAL COMMISSIONER,
DAVANAGERE CITY MUNICIPALITY

Hsk Rao/

5

MUNICIPAL COMMISSIONER'S NOTE FOR THE COUNCIL

ITEM NO 15 in the Agenda of the

MUNICIPAL COUNCIL MEETING DAted 28-3-1953

- o -

Subject - Construction of Shop Building in front of Durga Hotel

The original estimate for the construction of the Shop building in front of Durga Hotel was for Rs 4800/- which was sanctioned by the Muni-cipal Council on 20/21-9-50 vide resolution No 44 Tenders were called for the construction of ground floor only Sri Balakrishna Mudaliar's only tender was accepted by the Council on 24-11-50

There has been a thorough change in the design of shop building and numerous deviations in all items of work without the sanction of compe-tent authority The previous Sub Overseer Sri D Siddappa who was su-pervising, did not submit the revised estimate Though there has been a change from the commencement of the work no sanction seems to have been obtained It is also not evident from the file on whose authority the first floor was added It is better that the work is inspected by the Municipal Council before giving sanction to the revised estimate The Municipal Engineer himself is at a loss to explain how the deviations occurred and on whose authority the first floor was added resulting in the revision of the estimate from Rs 4,800/- to Rs 12,250/- The revised estimate is reported to have been prepared as per actual work executed Evidently the excess cost is due to change of design of the building, addition of the first floor and ornamental parapet walls and the installa-tion of electric and sanitary fittings

-- o --

K Narasimhaiengar
28-3-53

(K Narasimhaiengar)
MUNICIPAL COMMISSIONER,
DAVANAGERE CITY MUNICIPALITY

HSK RAO/

Appendix F G—1]

6

SUBJECT Construction of Municipal Shop Building near Dunga Hotel — Sanction of Revised estimate for Rs 12,350/-

Section C 12
File No 11/52
Serial No 13

No L 3290 dt 13-6-53

To

The Commissioner,
City Municipality
Dehiwala

Diary No of letter replied to 946/53 MA

Generel and Revenue Secretariat
( )
the 195

Date of issue

Signed by

List of enclosures

Copied by

Examined by

Sir,

With reference to your letter No MP/P.R 7/53-54 dt 4/5/53 on the subject mentioned above, I am directed to request you to intimate the ~~to enquire under these orders~~ and report authority under which Contractor in question radically changed the design of the building and totally changed many items of work, resulting

1

in a change of the estimate from Rs 4,800/= to Rs 12,350/=.

I am to request that the explanation of all the officers concerned with the work and also that of the Contractor in question in this behalf may kindly be obtained and furnished at an early date

Yours faithfully

for Secretary

5/6

12/6/53

G R S App F G 3

GENERAL AND REVENUE SECRETARIAT

(*Continuation sheet draft form*)

Do 8

Lc 8765 /53 54

21-x-53

D

To

The Municipal Commissioner

(by name) Davanagere

Dear Sir,

Sub. Construction of Municipal Shop building near Durga Hotel - Sanction of revised estimate.

I am desired to invite your kind reference to this office letter No. L3270 /C M II 53-13 D 13 6 53 on the subject mentioned above and to request you to be so good as to ~~expedite~~ furnish a reply thereto, within one week positively, along with the explanations of all the officers concerned and of the contractor

Yours sincerely,

for

by 9/10

WD 01417—GPB—25 000—3 11 52

1

in a change of the estimate from Rs 4,800/= to Rs 12,350/=.

I am to request that the explanation of all the Officers concerned with the work and also that of the Contractor in question in this behalf may kindly be obtained and forwarded at an early date

Yours faithfully

for D.S.O. Sabaragamuwa

5/6

12/6/53

G R S App F G 3

GENERAL AND REVENUE SECRETARIAT

(*Continuation sheet draft form*)

DO 8

L 8765 /53 54

21-X-53

D

To

The Municipal Commissioner

(By name) Davanagere

Dear Sir,

Sub Construction of Municipal Shops building near Durga Hotel - Sanctn of revised estimate.

I am desired to invite your kind reference to this office letter No. L3270 /C M II 53-13 D 13 6 53 on the Subject mentioned above and to request you to be so good as to ~~expedite~~ furnish a reply thereto, within one week positively, along with the explanations of all the officers concerned and of the contractor

Yours Sincerely,

for

WD 01417—GPB—25 000—3 11 52

No H_C 109/53-52

9

Municipal Offices

DAVANGERE CITY

Date: 23rd October, 53

From

THE MUNICIPAL COMMISSIONER,
City Municipality,
DAVANGERE

To

The Secretary to Government,
Local Self Government and Planning Departments,
Mysore Government Secretariat,
BANGALORE.1.

Sir

Subject - Construction of a Municipal Shop Building near Durga Hotel - Sanction of a revised estimate for Rs 12,350/-

Reference -Your letter No L 3270/C M 11-52-13 dated 13-6-53

With reference to the above, I write to state that as desired by Government the remarks of the several Officers and the contractor of the work were called for to explain as to how the work went up to - Rs 12,350/- against the previous sanctioned estimate of Rs 4,800/-

Their explanations are to the following effect - and are Enclosed

1. Ex-Commissioner Sri.Wazir Ahamed -

that the construction of the building was taken up as per estimate prepared and sanctioned by the Council and if the contractor has done any extra work deviating from the plan he has done at his own risk and that he need not be paid beyond the estimated amount

2 Sri M Ramanuja Iyengar, Ex-Municipal Engineer -

That he handed over charge in the Municipality on 31-12-51 and that since the above work was taken up only Nov 51 the construction was still in the foundation stages when he was in this Municipality

3 Sri.K.Parthasarathy -Ex-Municipal Engineer -

that when he took charge on 15-3-52 in this Municipality that the first floor of the building was practically complete and that he only prepared a revised estimate for the wrk as per actual execution

4 Sri.B.N.Balakrishnamudaliar-Contractor -

that he executed the work only as per frequent suggestions of the President and the Engineer,that they were frequently inspecting the work and issuing instructions that they have further issued articles like iron and cement for the entire work from the Municipality and that he has nothing to do with the change of plan etc and that his bill may be paid early

It is seen from the above that there is a gap of 3½ months between 3-12-51 and 15-3-52 after Sri Ramanuja Iyengar was relieved and before Sri K Parthasarathy took charge when the building has practically come

up During this period Sri D Siddappa, overseer was in additional charge of the duties of the Municipal Engineer and his explanation is absolutely necessary The chief Engineer in Mysore,Bangalore has been addressed to obtain his explanation for enabling to send a complete report

Soon after receipt of this explanation a further repert in the matter will be submitted to Government

Forwarded

(B I Gopala Rao)
PRESIDENT,
CITY MUNICIPAL COUNCIL,
DAVANAGERE

Yours faithfully,

- (K Narasimhaiengar)
MUNICIPAL COMMISSIONER,
DAVANAGERE CITY MUNICIPALITY

HSK RAO/2.

Sri.M.Vazeer Ahamed, B.Sc.,
Special Officer for V.C.Area,
****
D O.No. L1-56/5253

Maddur
17th August 1953.

Dear Sri. K.Narasimhaiengar,

With reference to your D.O.No. H.C. 47/53-54. dated 4-8-1953 I write to state that the construction of this building was taken up as per estimate prepared and sanctioned by the Council. If the contractor has done any extra work deviating from the plan, he has done it at his own risk and he need not be paid beyond the estimated amount. In the absence of records I am not able to say anything further than what is stated above.

Yours Sincerely,

CITY MUNICIPAL OFFICE 20 AUG 1953 DAVANAGERE

GR 4618 53-54

K.Narasimhaiengar, B.A.,
Municipal Commissioner,
Davanagere City.

No AE Misc 5758-54 Government of Mysore

From

M Ramanuja Iyengar, B E ,
Assistant Engineer,

Bangalore 12
5th October 1953

To
The Municipal Commissioner,
City Municipality,
D A V A N G E R E

Sir,

Subject - Construction of Municipal Shop building opposite to Durga Hotel

With reference to your letter no G C 385/53-54 dated 23rd Septr 1953 regarding the above , I write to inform you that I handed over charge in the Municipality on 31-12-1951 The building in question was started in Nov 1951 and was still in the foundation stage, when I left the Municipality

Yours Faithfully,
M Ramanuja Iyengar 5 10 53
(M RAMANUJA IYENGAR)
Assistant Engineer,
Department of Industries and Commerce,
in Mysore, Bangalore

8 10 53 GR 5862 5334

CITY MUNICIPAL OFFICE
8 OCT 1953
DAVANGERE

K Parthasarathy Mudaliar B E
P W D Asst Engineer

Place Siddlaghatta
Dt 25-6-53

Ref Construction of Municipal Shop building near Anjana Hotel in Dvg

ER 2998/53-54

CITY MUNICIPAL OFFICE
26 JAN 1953
DAVANGERE

With reference to your letter No. 47/53-54 forwarding copy of letter from the Secretary to Govt of Mysore PSG and Planning Department Bangalore to the Municipal Commissioner Davangere I write to state that the 1st floor of the building was handed over to me when I assumed charge of the Municipal Engineer's Office and I have already reported that no memo or works etc any papers were handed over to me I have prepared and estimate (revised) including the first floor as existing since the building is under occupation fetching a handsome rent on enquiry it is learnt that the works were carried out as per instructions in person at the spot and no written instructions were issued in the interest of work Stone & plastering flooring & shutters & furniture doors windows etc have been fixed Time after 15-3-52

K Parthasarathy
Asst Engineer

B N Balakrishna Mudaliar & Sons
B ldng C ntr t
DAVANCERE CITY

14

Date 9th Septr. 1953.

The Municipal Commissioner,
City Municipality,
Davangere.

Sir,

I am in receipt of the copy of the letter No. L3270/C M. 11-52-13 dated 13th June 1953 from the Asst ~~Sanitary~~ Secretary to the Govt of Mysore, L.S.G addressed to the Municipal Commissioner, Davangere in connection with the " Construction of Municipal Shop Building near Durga Hotel " under whose authority it radically changed the design of the building resluting in a change of the estimate from Rs 4800/- to Rs.12350/-

I have been asked to submit my explanation for this change and I feel that the proper persons to explain this change of ~~th~~ design etc resulting in the enhanced cost would be the Municipal Authorities, viz., The President, the Commissioner and the Engineer.

In the beginning it was planned by the Municipality to have a small building ~~necessary~~ measuring 12' x 15' and my tender was accepted But ~~the~~ I commenced to take up the work, the President, and the engineer asked me to go to the site and after inspection of the same suggested to me that it would be useless to leave vacant space around the building and that by utilising the entire area it would fetch a decent rent.

I was asked to execute the work as per their new suggestion and I agreed to do so. They again came to the spot after some time and marked the lay out of the building and instructed me to carry on the work The work was regularly being supervised by one or other of the officials and they supplied me with the articles like cement and iron required both for the down floor and the ~~first~~ floor As the site was not a rectangular one and as it stood at a prominent corner I was asked to give a decoration It was done as per their discretion.

The bill was prepared as per the estimates already prepared plus the cost of the decoration actually incurred. The building now completed, fetches a rantal at least 4 times ~~the rent as~~ previously planned

P T O Sir,

MUNICIPAL OFFICE

B N Balakrishna Mudaliar & Sons
Billing Contacts
DAVANGERE CITY

15

Date _____ 195

So far as I am concerned I have nothing to do with the change of plank etc. It is entirely a matter for the Municipal authorities to explain. But my difficulty is that my bill has not been paid till now though the municipality has taken possession of the same and are collecting rent thereon for the last one year.

Yours Faithfully,

B N Bala

M G S App F G 3

MYSORE GOVERNMENT
SECRETARIAT

~~(Continuation sheet draft form)~~

16

L 1690

13-5-54

To
The M.E. Dyle Hec. Pk

Sir,

Subject Constn of a MC Shop building near Durga Hotel, Saraipore.

W/R to your letter no HC 109/53-54 dt 23 10 53 furnishing further info. on the above subject, I am directed to state that the revised estimate has been scrutinised and corrected ~~to~~ Rs 12,150/- by the Chief Engineer W/R to original sanctioned estimate and schedule rates of 1924 DR

In respect of non tendered items the following observations are made -

1) As opined by the M.E. Dyle, there is thorough deviation in the design

WD 03546—GPB—10 000 —14 8 53

of the building involving changes and extra items

2) Addition of 1st floor with ornamental parapet (new item)

3) Latrine in Ground floor (new)

4) Providing Electric fittings

5) " Sanitary "

6) Miscellaneous and unforeseen (extra) Items

No 11 to 18 and 25 to 30 are all new items

Item nos 7, 8, 9, 15 to 16 are both non-tendered and non-Scheduled ones & data are not furnished in support of the rates for these items

The rate of Rs 265/- per Sq provided for the RCC roofing under item no. 13 is considered too high and the necessity for 8" thick roof Slab is also not made clear on verification The

[1]M G S App F G 3

MYSORE GOVERNMENT
SECRETARIAT

~~(Continuation sheet draft form)~~

Rate per running foot of parapet wall is reduced from Rs 4-8-0 to Rs 3-8-0

In these circumstances I am to request you kindly ~~to~~ ~~get~~ get the details worked out with refee to the minimum current Schedule rates of Davangere Division for all the Lumpsum provisions and forward ~~the same immediately~~

Yours faithfully,

for Secy to Govt
PWD
6/5

a revised estimate mentioning there in the details of work done and the rate to be given for each item of work, omitting lumpsum provisions

It may be noted in this Connection that whenever a revised estimate is prepared in accordance with the actual execution of the work, lumpsum provisions must be avoided by providing details for those works and noting the rates for such items in the Revised estimate which must be sent to Govt immediately

6/5

WD 03546—GPB—10 000—14 8 53

L 1690
Enclosures sent on 8/6/54 (estimate & plans)
DS 8/6

13 May 1954

The Municipal Commissioner,
Davangere City Municipality,
(through the President)

Sir,

Subject - Construction of a Municipal Shop Building near Durga Hotel, Davangere
xx

With reference to your letter No.H C 109/53-54 dated the 23rd October 1953/on furnishing further information on the above subject, I am directed to state that the revised estimate has been scrutinised and corrected to Rs.12,150/- by the Chief Engineer of Mysore with reference to original sanctioned estimate and schedule rates of Davangere Division.

2 In respect of non-tendered items, the following observations are made -

1) As opined by the Municipal Engineer, Davangere, there is thorough deviation in the design of the building involving changes and extra items

2) Addition of I floor with ornamental parapet (new item).

3) Latrine in ground-floor (new)

4) Providing electric fittings.

5) Providing sanitary fittings

6) Miscellaneous and unforeseen (extra) Item No.11 to 18 and 25 to 30 are all new items

Item Nos.7,8,9,15 & 16 are both non-tendered and non-scheduled ones and data are not furnished in support of the rates for these items.

The rate of Rs 265/- per square provided for the R C C. roofing under item No 13 is considered too high and the necessity for 8" thick roof slab is also not made clear

On verification the rate per running foot of parapet wall is reduced from Rs 4-8-0 to Rs 3-8-0

3. In these circumstances, I am to request you kindly to get the details worked out with reference to the minimum current schedule rates of Davangere Division for all the lumpsum provisions and forward a revised estimate mentioning therein the details of work done and the

the rate to be given for each item of work, omitting lumpsum provisions.

4. It may be noted in this connection that whenever a revised estimate is prepared in accordance with the actual execution of the work, lumpsum provisions must be avoided by providing details for those works and noting the rates for such items.

5. In the light of the observations made above, the revised estimate must be sent to Government immediately.

Yours faithfully,

(V. Hanumanthappa)
Asst. Secretary to Government,
I, S G. & Planning Departments.

HC 109/53 54 — Note on file — 116/D

Encl
Form

Municipal Offices 21
DAVANGERE CITY
Date 9th July 1954.

THE MUNICIPAL COMMISSIONER,
City Municipality,
DAVANGERE

To

The Secretary to the Government of Mysore,
Local Self Government and Planning Departments,
BANGALORE

Sir

CM 69-54-12

Subject - Construction of a Municipal shop building near Durga Hotel, Davangere

---

With reference to your letter No L 1690, dated, 13th May 1954 on the subject mentioned above, I write to enclose herewith a revised estimate for Rs.11,211-3-6 and to state as follows

Data in respect of item Nos. 7, 8, 9 and 15 and 16 prepared by the Municipal Engineer are enclosed for kind perusal.

In respect of R C C. roofing vide item No 13, it is reported by the Municipal Engineer that proportionate enhanced rate of Rs 265/- per square is claimed taking into consideration the accepted tender rate of ~~Rx 2xxxx~~ Rs 200/- for 6" thick R C C The design of roof slab is also enclosed for kind perusal

Detailed estimate for Sanitary fittings electrical fittings and for deviation of slabs drain and also the voucher produced by the Contractor in respect of providing Laxmi Image are also enclosed for kind perusal

A rate of Rs 3-4-0 is provided per running foot of parapet wall vide item No. 20 as per data sheet enclosed as against the reduced rate of Rs.3-8-0 per rft

The details have been worked out with reference to the minimum current schedule rates of Davangere Division in respect of all the items and no lumpsum provision is made in the ~~revision~~ revised estimate

P T O

I request that sanction of Government may kindly be obtained to the revised estimate for Rs.11,211-3-6 and communicate the same at a verv early date

Forwarded,

(K. Veerabhadrappa,)
President,
City Municipal Council,
D a v a n g e r e

Yours Faithfully,

(K Narasimhaiengar,)
Municipal Commissioner,
Davangere City Municipality.

SPH.2

~~24~~ 23

Subject: Construction of Municipal Shop building near Durga Hotel, Davangere

2 L 7915 /C.M 69-54-13
29-9-'54
The CM Comm Davangere C/- MS
(thro the Divnl)

Sir

With reference to your letter no HC 103/53-54 dt 3.7.54 on the above subject I am directed to observe that the necessity for 8" thick RCC roofing, as not shown clear on the estimate. The specification in the tender form does not specify the thickness but simply reads as RCC roofing including Verandah at Rs 20/- per Sqare

I am therefore to request you to see to it as soon as the above parts unless & forwarded the estimate early

In this connection I am also to

24

Observe that the solutions that are being
prepared & forwarded by you will be of
some help to be in completing the picture
by supplying the necessary evidence from
supplying answers to the questions
in the case, especially with regard to
the necessary data such information may
reveal, be awaited as for as possible while
forwarding should not be delayed
The records accompany

Yours

M Dey
Addl Sy Govt
of Goa

25

L 7915 | CM 69-54-13

29-9-54

The Municipal Commissioner,
Davangere City Municipality
(thro' the President)

Subject Construction of a Municipal shop building rear Durga Hotel, Davangere

- - -

With reference to your letter No H C 109/53-54 dated 9th July 1954 on the above subject, I am directed to observe that the necessity for 8" thick R C C roofing is not made clear in the estimate The specification in the tender form does not specify the thickness but simply reads as"R C C roofing including Verandah" at Rs 200/- per square

I am, therefore, to request you to be so good as to furnish the abo e particulars and forward the estimate early

In this connection, I am also to observe that the estimate that are being prepared and forwarded by your office are often found to be incomplete Such omissions may kindly be avoided as far as possible while forwarding estimates in future

The records accompany

Yours faithfully,

2919

(V Hanumanthappa)
Asst Secretary to Government,
91 L S G & Planning Departments

knr-2/28 9

24

Observe that the Schedules that are being
prepared & forwarded by you this are also
forms to be ~~in complete and of~~ the present
supposing the Government three per
supposing annuities & the Contractors
in duty bound ~~Consents~~ receive the com-
mutation duly ~~Chargeable~~ such ~~supposition~~ annuity
Rents, be averaged as for as possible while
forwarding estimates in future
The Records accompany

3 7

11 2d4

2d85 by bfm

9l 20

32

25

L 7915 | CM 69-54-13

29-9-54

The Municipal Commissioner,
Davangere City Municipality
(thro' the President)

Subject Construction of a Municipal shop building rear Durga Hotel, Davangere

- - -

With reference to your letter No H C 109/53-54 dated 9th July 1954 on the above subject, I am directed to observe that the necessity for 8" thick R C C roofing is not made clear in the estimate The specification in the tender form does not specify the thickness but simply reads as"R C C roofing including Verandah" at Rs 200/- per square

I am, therefore, to request you to be so good as to furnish the abo e particulars and forward the estimate early

In this connection, I am also to observe that the estimate that are being prepared and for arded by your office are often found to be incomplete Such omissions may kindly be avoided as far as possible while forwarding estimates in future

The records accompany

Yours faithfully,

2919

(V Hanumanthappa)
Asst Secretary to Government,
91 L S G & Planning Departments

knr-2/28 9

H C 109/53-54

One file

›m

Municipal Office 24 26

DAVANGERE CITY

Date 12th November 54.

THE MUNICIPAL COMMISSIONER,
City Municipality,
D A V A N G E R E

The Secretary to the Government of Mysore,
Local Self Government and Planning Departments,
B A N G A L O R E

C M 69-54-18

Subject - Construction of Municipal Shop Building near Durga Hotel, Davangere

---

With reference to your letter No L 795/CM 69-54-13, dated 29-9-1954 on the above subject, I write to state that it is reported by the Municipal Engineer that though the thickness of the R C C roofing is not mentioned in the original sanctioned estimate the rate for the standered specification as per schedule of rates is ₹ 200/- per sqr He further reports that their design enclosed in the records indicates the necessity for 8" thick R C C roofing since the width of the room is 17' The Contractor of the building to whom a notice was issued to produce copies of orders issued to him from the concerned authorities directing him to provide 8" thick R C C roofing has stated that he has got no authorisation slips

Detailed estimate providing sanitary fittings to the latrine is enclosed in the records

I request that sanction of Government may kindly be obtained to the revised estimate for Rs 11,211-3-6 and communicated to me

Forwarded,

(K Veerabhadrappa,)
PRESIDENT,
CITY MUNICIPAL COUNCIL,
D A V A N G E R E

Yours Faithfully,

(K Narasimhaiengar,)
Municipal Commissioner,
Davangere City Municipality

SPH ?

pre Square, to Compensate for

27

Subject Construction of Municipal Shop Building near Durga Hotel Davangere

L. 13050/we
27-1-55
27

C.R. 69-54-19

The M.I. Comm. Davangere C/o P.W.S. (thro the proper)

Sir

With reference to your letter no H C 109/S 3-54 dt 12.11.54 on the above subject I am directed to state observe as follows —

Designs have to be economical mostly because a slab 8" thick as put on, at Council be approved this higher thickness has increased the cost. There was no need — for this extra thickness

Full details have not been furnished. ~~Which may be attended to~~ work to know whether this change was authorised

Since a thickness of 8" as put on be rejected at the most that could be allowed will be Rs 2357 per square, to compensate for

28

This letter is the extract. This may be Confidential.

The estimate - along with the - enclosures

are returned herewith for necessary action
& return with the reply

Yours
Sd/-

Dr. Ludwig Hofmann
Berlin

29

Mysore Government
xxxxxxxxxxxxxx

L 13050/CM 69-54-79 Dt 22-1-55

Education and

The Municipal Commissioner,
Davangere City Municipality
(thro' the President)

xxx

Sir,

Subject Construction of Municipal Shop building near Durga Hotel, Davangere

- - -

With reference to your letter No HC 109/53-54 dated 12-11-1954 on the above subject, I am directed to observe as follows -

Designs have to be economical, just because a slab 8" thick is put in, it cannot be approved This higher thickness has increased the cost There was no need for this extra thickness

Full details have not been furnished in order to know w ether this change was authorised, Since a thickness of 8" is put in the rate at the most that could be allowed will be Rs 235/- per square, to compensate for this higher thickness

The estimate along with the enclosures are returned herewith for necessary action and return with the reply

Yours faithfully,

M A 24-1-55

(M A Meccai)
for Secretary to Government,
Education & L S G Departments

knr-2/24 1

128.

This letter is the correct. ~~This may be Confidence.~~

The estimate - along with the - enclosures

are returned herewith for necessary action
+ return with the reply.

Yours

Dr Lewis Hall

Yes
Hall

80

DAVANGERE CITY MUNICIPALITY

No H.C 109/54-55

Encl one file records

121 APR 1955

MUNICIPAL OFFICES
DAVANGERE CITY

Date 1st April 1955

From

THE MUNICIPAL COMMISSIONER,
CITY MUNICIPALITY,
DAVANGERE

EDUCATION SEC APR 955 GOVERNMENT OF MYSORE

To

The Secretary to the Government of Mysore,
Education and L S G Departments,
Bangalore

C P 69 54-20

Sir

Subj - Construction of Municipal Shop building near Durga Hotel Davangere

- - - - -

With reference to your letter No L 13050/CM 09-54-19 dated 27-1-1955 on the above subject, I write to state that in accordance with instructions conveyed in your letter under reference only a rate of Rs 235/- per Sqr in respect of the 8" thick R C C roofing is now allowed and necessary connections have also been effected in the estimate

I request that sanction of Government may kindly be obtained to the revised estimate of Rs 10,906/- and communicate the same early

The connected file of records accompany

Forwarded
K Veerabhadrappa
(K Veerabhadrappa,)
President,
City Municipal Council,
Davangere

Yours Faithfully,
G K Rangaiah Naik
(G K Rangaiah Naik,)
Municipal Commissioner,
Davangere City Municipality.

An 2)/

80

DAVANGERE CITY MUNICIPALITY

No H C 109/54-55

Encl one file records

MUNICIPAL OFFICES
DAVANGERE CITY

Date 1st April 1955

From

THE MUNICIPAL COMMISSIONER,
CITY MUNICIPALITY,
DAVANGERE

To

The Secretary to the Government of Mysore,
Education and L S G Departments,
Bangalore

Sir

Subj - Construction of Municipal Shop building near Durga Hotel Davangere

- - - - -

With reference to your letter No. L 13050/CM 09-54-19 dated 27-1-1955 on the above subject, I write to state that in accordance with instructions conveyed in your letter under reference only a rate of Rs 235/- per Sqr in respect of the 8" thick R C C roofing is now allowed and necessary connections have also been effected in the estimate

I request that sanction of Government may kindly be obtained to the revised estimate of Rs 10,900/- and communicate the same early

The connected file of records accompany

Forwarded
(K Veerabhadrappa,)
President,
City Municipal Council,
Davangere

Yours Faithfully,
(G K Rangaiah Naik,)
Municipal Commissioner,
Davangere City Municipality

An 2)/

Proceedings of the Port of Mysore 31

Read Corr 69 54-21

Correspondence endg with letter no SE 105/54-55 dt 16.55 from the Dy Comm Devangere reg Mtg Recommending sanction of Govt to the Revised estimate of Rs 10966/- for the Construction of Mill Shop Buildings near Durga Hotel Devangere

2- The Offg no 1526/RB 54-55 dated 16/17.5.55 from the Dy Chief Engineer returning with estimate, Semi-noted for Rs 10960/-, admitting a Rate of Rs 235/- per Sq 8" thick RCC roofing

Order no A 2774-76 dt 13-6-55

The estimate for Rs 10960/- as Semi-noted by the Dy Chief Engineer for the Construction of Mill Shop Buildings near Durga Hotel, Davangere is sanctioned subject to the Condition that RCC

32

Roofing Tile Sale of Rubble Stone at Rs 200/- per sqr a Licence ~~for~~ ~~at Rs 200/- per sqr~~ which has been accepted by the Contractor

Dy Secy (Forms)

Dy Secy (Stores)

JS

The DH Comm Devanagere dy 1713

The Engineer with Estimate

The Chief Engineer of Mysore

The Controller S & D

Sysore 1911

c 17 Pages

c 33 Pages